

Network Support Services-School Network Cabling System Installation Schedule as of 9/26/2011

Scheduled Start Date	Scheduled End Date	School Location	Description of Work	No. of Days	Work Completion Status
March 2, 2011	March 4, 2011	Niu Valley Inter	Remove old aerial cables	3	Completed
March 7, 2011	March 10, 2011	Kauluwela Elementary	Backbone Cabling after E-rate Conduit Installation	4	Completed
March 15, 2011	March 16, 2011	King Intermediate	Rearrange Data Networking	2	Completed
March 14, 2011	March 30, 2011	Kauluwela Elementary	Horizontal Cabling after E-rate Conduit Installation	9	Partially Completed
March 31, 2011	April 4, 2011	Waianae Inter	Campus wide Network Cabling after Telecom CIP	3	Partially Completed
April 5, 2011	April 8, 2011	Kauluwela Elementary	Horizontal Cabling after E-rate Conduit Installation	4	Partially Completed
April 11, 2011	April 15, 2011	Waikoloa, Waimea El. Kona District Office	New Portable Network Cabling	5	Completed
April 19, 2011	April 19, 2011	King Intermediate	Disconnect MDF Backbone Cables	1	Completed
April 18, 2011	May 20, 2011	Kauluwela Elementary	Horizontal Cabling after E-rate Conduit Installation	15	Partially Completed
May 23, 2011	May 27, 2011	Eleele Elementary	Campus wide network Cable Termination	5	Completed
May 31, 2011	May 31, 2011	Kalihi Waena Elementary	Moving MDF Cable and Equipment to Library	1	Completed
May 31, 2011	May 31, 2011	Honowai Elementary	Install CATV drops in the Admin Office	1	Completed
June 1, 2011	June 1, 2011	Noelani Elementary	Restore MDF to Library	1	Completed

Page 1 **Note:** The dates are for scheduling purposes and subject to change.
Fridays are reserved for trouble clearing.

Network Support Services-School Network Cabling System Installation Schedule as of 9/26/2011

Scheduled Start Date	Scheduled End Date	School Location	Description of Work	No. of Days	Work Completion Status
June 1, 2011	June 1, 2011	Roosevelt High	Install Data at renovated RM 111	1	Completed
June 2, 2011	June 3, 2011	Honowai Elementary	Install 20 Cisco wireless access points	2	Completed
June 6, 2011	June 8, 2011	Wahiawa Middle	P-11 Computer lab Cabling	4	Completed
July 8, 2011	July 8, 2011	Maili Elementary	P-9 to be leveled; Pull out Horizontal cables and coil in exterior JB	1	Completed
July 9, 2011	July 9, 2011	Wheeler Middle	Re-locate network equipment at MDF	1	Completed
June 9, 2011	June 13, 2011	Campbell High	Data cabling various location for HT/VOIP	2	Completed
June 13, 2011	June 16, 2011	Aiea High	Room J-7 Additional Data Cabling	4	Completed
June 20, 2011	June 22, 2011	Nanakuli High	Install 20 Cisco wireless access points	3	Completed
June 22, 2011	June 22, 2011	Kalihi Waena Elementary	Restore MDF Equipments	1	Completed
June 23, 2011	June 23, 2011	Kaahumanu Elementary	Library Renovation; Move MDF equipments	1	Completed
June 24, 2011	6/28/2011/2011	Kauluwela Elementary	Horizontal Cabling after E-rate Conduit Installation	3	Partially Completed
June 28, 2011	June 30, 2011	King Intermediate	Re-terminate Network Cables at Library MDF	3	Partially Completed
June 30, 2011	June 30, 2011	Waianae Inter	Cut-over to New Network, Move cable modem	1	Completed

Page 2 **Note:** The dates are for scheduling purposes and subject to change.
 Fridays are reserved for trouble clearing.

Network Support Services-School Network Cabling System Installation Schedule as of 9/26/2011

Scheduled Start Date	Scheduled End Date	School Location	Description of Work	No. of Days	Work Completion Status
July 1, 2011	July 1, 2011	Mauka Lani Elementary	Restore BLDG-A Network, following renovation	1	Completed
July 5, 2011	July 7, 2011	Kauluwela Elementary	Horizontal Cabling after E-rate Conduit Installation	3	Partially Completed
July 8, 2011	July 12, 2011	Ewa Makai Middle	Computer Lab Cabling, Grounding at MDF & all IDF's	8	Partially Completed
July 13, 2011	July 14, 2011	Koko Head Elementary	Computer Lab Cabling	2	Completed
July 18, 2011	July 20, 2011	Kauluwela Elementary	Horizontal Cabling after E-rate Conduit Installation	2	Completed
July 21, 2011	July 22, 2011	King Intermediate	Re-terminate Network Cables at Library MDF, Restore Library MDF	3	Completed
July 25, 2011	July 25, 2011	Maili Elementary	CATV trouble call, Fix Fiber network		Completed
July 25, 2011	July 25, 2011	Kaahumanu Elementary	Restore network back to Library MDF	1	Completed
July 26, 2011	July 26, 2011	Wheeler Middle	Fix Fiber network	1	Partially Completed
July 27, 2011	July 27, 2011	Keolu Elementary	Re-setup CCTV system	1	Completed
July 28, 2011	July 28, 2011	Makaha Elementary	Install Video outlet	1	Completed
July 29, 2011	July 29, 2011	Kalihi Kai Elementary	Computer Lab Cabling	1	Partially Completed
August 1, 2011	August 1, 2011	Waianae Inter	Re-setup CCTV system	1	Completed

Page 3 **Note:** The dates are for scheduling purposes and subject to change.
 Fridays are reserved for trouble clearing.

Network Support Services-School Network Cabling System Installation Schedule as of 9/26/2011

Scheduled Start Date	Scheduled End Date	School Location	Description of Work	No. of Days	Work Completion Status
August 2, 2011	August 2, 2011	Wheeler Middle	Fix Fiber network	1	Partially Completed
August 2, 2011	August 2, 2011	Kaala Elementary	Fix BLDG - B Fiber	1	Completed
August 3, 2011	August 5, 2011	Various Makaha Coast School	Setup "B" top Equipment, Test Fiber network	3	Partially Completed
August 5, 2011	August 5, 2011	Roosevelt High	Library, Office Tel. Data cabling	1	Completed
August 8, 2011	August 8, 2011	August Ahrens Elementary	Complete "zip" fiber connection at portables	1	Completed
August 8, 2011	August 11, 2011	Various Makaha Coast School	Setup "B" top Equipment, Test Fiber network	5	Partially Completed
August 15, 2011	August 17, 2011	Waianae High	Test Fiber Network	3	Completed
August 18, 2011	August 18, 2011	Maili Elementary	Test Fiber Network	1	Completed
August 19, 2011	August 19, 2011	Nanakuli High	Test Fiber Network	1	Completed
August 22, 2011	August 26, 2011	Various School	Setup "B" top Equipment, Test Fiber network	5	Partially Completed
August 29, 2011	September 1, 2011	Various School	Trouble Calls	5	Completed
September 6, 2011	September 6, 2011	Noelani Elementary	Portable Classroom Fiber cable Installation	1	Completed
September 7, 2011	September 9, 2011	Various Oahu School	Trouble Calls	3	Completed

Page 4 **Note:** The dates are for scheduling purposes and subject to change.
 Fridays are reserved for trouble clearing.

Network Support Services-School Network Cabling System Installation Schedule as of 9/26/2011

Scheduled Start Date	Scheduled End Date	School Location	Description of Work	No. of Days	Work Completion Status
September 12, 2011	September 16, 2011	Baldwin High	Network Cabling	5	Partially Completed
September 19, 2011	September 19, 2011	Various Oahu School	Trouble Calls	1	Completed
September 20, 2011	September 21, 2011	Dole Intermediate	Music Building Fiber cable Installation	2	Completed
September 22, 2011	September 22, 2011	Liholiho Elementary	Moving MDF equipments	1	Completed
September 23, 2011	September 23, 2011	Hahaione Elementary	Cafeteria Fiber cable Installation	1	Completed
September 26, 2011	September 30, 2011	Various Oahu School	Test Fiber Network/ Trouble Calls	5	
October 3, 2011	October 7, 2011	Hawaii District school	Network Cabling	5	
October 10, 2011	October 14, 2011	Various Oahu School	Setup "B" top Equipment, Test Fiber network	5	
October 17, 2011	October 21, 2011	Lahainaluna High	New Café Network cabling	5	
October 24, 2011	October 28, 2011	Various Oahu School	Setup "B" top Equipment, Test Fiber network	5	
October 31, 2011	November 3, 2011	Pearl City Elementary	Renovated Library Network Cabling	4	
November 7, 2011	November 10, 2011	Pearl City High	New Athletic Facility Telecom Cabling	4	
November 14, 2011	November 23, 2011	Various Oahu School	Setup "B" top Equipment, Test Fiber network	7	

Page 5 **Note:** The dates are for scheduling purposes and subject to change.
 Fridays are reserved for trouble clearing.

Network Support Services-School Network Cabling System Installation Schedule as of 9/26/2011

Scheduled Start Date	Scheduled End Date	School Location	Description of Work	No. of Days	Work Completion Status
November 28, 2011	December 2, 2011	Catch up			
December 5, 2011	December 9, 2011	Kahului Elementary	Setup new IDF, New portable Cabling	5	